

Delavan Lake North Inlet Dredging Project

July 23, 2011 Project Update

The figure below shows the Delavan Lake North Inlet Dredging Area (yellow) in relation to the area completed and the current area being dredged. Dredging will continue in a northerly or upstream direction within the Inlet.



The photographs below present various aspects of the project as it is now progressing through the construction phase. Thus far, it is estimated that over 3,000 cubic yards of sediment has been dredged from the Inlet at the rate of approximately 50 cubic yards per working hour.



After the sediment is dewatered and separated from the lake water pumped through the system while dredging, the clear effluent water is returned to the lake (bottom right photo).



The dewatered sediment is temporarily stockpiled on-site until trucks can haul it to the nearby soil placement site for future beneficial reuse.



Keep checking this web site for project updates.

<http://www.townofdelavan.com/inlet-dredging-project>